







# **Control and IT Systems status and strategy**

#### ALBA, 24-05-2013

Piotr Goryl on behalf of Michał Ostoja-Gajewski, Krzysztof Wawrzyniak, Łukasz Żytniak, Tadeusz Szymocha, Julia Szota, Jan Kulanek and whole Team Solaris





## **Previous Meeting**







### Now





#### Timeline









- Timing system waiting for the detail design that includes storage ring
- BPM system contract signed:
  - Hardware: Linac September 2013, Storage Ring February 2014
  - On going design of FOFB layout
- Oscilloscopes / Oscillators
  - MAX-IV is analyzing offers
  - We expect to announce the procurement by end of June, 2013
- PLC hardware
  - The procurement will be announced begining of June, 2013
- Motion control
  - Joining the IcePAP collaboration
- Rack cabinets
  - The procurement for framework agreement will be announced beginning June 2013
- Computer network
  - Preparation for procurement, delivery expected in September 2013
- Servers and workstations
  - Preparation for procurement, delivery expected September 2013



### **Software status**



- Common
  - GeoSynoptic upon development by Lukasz
  - The elegant available on PLGrid infrastructure in production
  - Virtual Accelerator in preparation, full featured prototype planned to be ready in June
- Linac
  - Low-level development in progress at MAX-IV
  - High level
    - Gathering requirements for GUI (graphical user interface)
    - Physics code starting work at MAX-IV
- Storage ring
  - Low-level most is the same as for the linac, main difference:
    - Danfysik power supply
    - RF plant
    - LLRF software delivered with the system (ALBA / MAX IV)
  - High level MAX-IV is performing requirements gathering
- Beam line
  - Lukasz is gathering requirements to be finished end of June
  - Low-level software as much as possible the same as for rest of machine
  - High-level software will be based on the Sardana package





- Existing collaborations
  - MAX IV duplication of the systems
  - Elettra whole lot of consultancy, includes (among others):
    - Design and development of the energy ramping software
    - PSS
- Services to be procured as frameworks for work outsourcing
  - Main Design and Installation Service
    - Signal and computer network cables routing, fabrication and installation
    - PLC systems design, fabrication and installation
    - Rack cabinets population with the equipment including design of internal cabinets' layout
  - Tango Installation and Development Service
    - Acquire software from MAX-IV
    - Deployment of the software at SOLARIS
    - Tango software development including the beamline
    - Assistance during commissioning (debugging)
- Separate procurements for main hardware components to assure we have these on time
  - PLC hardware
  - Rack Cabinets
  - Computer network active equipment
- Auxiliary tasks passed to students





- Software
  - High- and mid-level
    - 40 different software packages identified by the Elettra as required to start commissioning
  - Low-level
    - 18 device server classes implementing communication protocols
    - 39 different devices to be integrated (using protocols above)
- Strategy
  - Tango high-level and low-level software provided by MAX-IV
    - MAX-IV implemented SCRUM methodology
      - Good for change management
      - Detail plans with 2 weeks span, backlog of pending tasks
      - This requires constant monitoring but enables rescheduling
    - Tango Installation and Development Service to handle transfer of the software to Krakow
      - This will lower the risk
      - Plans to involve PhD. students to assure knowledge lasting
  - Differences will be covered by the service contracts
    - **Software ramping** will be developed by the Elettra
    - The Tango Installation and Development Service





#### Physics code

- Involvement in development at MAX-IV / reuse of the existing codes
- Use of MATLAB with the TANGO Binding and the Matlab Midle Layer
- Trainings for physicists on writing scripts for Tango
- Extensive computations are done at the PLGrid clusters
- Virtual Accelerator within the SynchroGrid (PLGrid)
- Supporting application
  - Usage of service contracts and collaborations
  - Electronic logbook to be decided
    - one is actually upon development by the PLGrid
    - from other laboratories
  - Code sharing with the MAX-IV
    - Two repositories with version control
    - Binary packages created by each laboratory separately
  - Code quality
    - MAX-IV implements Unit Tests
    - Virtual accelerator for scripts and physics code testing





- Machine Protection System
  - Procurement for hardware
    - Framework agreement
    - Includes minor services for design, development and installations of temporary and auxiliary systems
    - This we should have to assure we have physical equipment
  - Linac
    - Adjusting design from MAX-IV, will be finished by the end of June 2013
    - Producing and installation within the Mine Service
  - Storage Ring
    - MAX-IV schedule does not comply with our requirements
    - Design, development and installation will be outsourced within the Main Service
    - Design will be shared with MAX-IV
- Personal Safety System
  - Implementing schema from the Elettra
    - Specification ready
    - Will shorten implementation
  - Detail design and implementation
    - Within Main Design and Installation Service
    - Reuse of the Elettra design



# PLC systems strategy



	Nexus and a la	Cana	
	Nazwa zadania	trwania	p w s c p s n p w ś c p s n p w ś c p s n p w ś c p s n
1	Main Design And Installation Service contract signed	0 dn	\$107.16
2	Tango Installation and Development Service contract signed	0 dn	♦ 06-28
3	IT and Control Systems	364 dn?	
4	Machine PLC	364 dn?	
5	PLC hardware and auxiliary service	34 dn	
7	PLC hardware and auxiliary service framework signed	0 dn	♦ -06-21
8	MAX-IV linac PLC system design ready	0 dn	
9	Linac PLC system detail design	80 dn	
10	Linac PLC system fabrication	60 dn?	
11	Linac PLC system ready for installation	0 dn	♦ 10-09
12	MAX-IV-R1-PLC systetem design ready	<del>0 dn</del>	
13	R1 PLC system preliminary design	67 dn	
14	R1 PLC system detail design	90 dn	
15	R1 PLC system fabrication	90 dn?	Ť
16	R1 PLC system ready for installation	0 dn	
17	PSS system	263 dn?	
18	PSS system specification	86 dn	
19	PSS system logic detail specification	30 dn?	
20	PSS system hardware design	60 dn?	
21	PSS PLC software development	90 dn?	
22	PSS hardware fabrication	30 dn?	
23	PSS installation	30 dn?	
24	PSS system test	25 dn	
25	PSS system ready	0 dn	02-05
4			

within schedule





## • Service contracts will:

- lower risks
- supplement resources
- cost

# Tasks to be outsourced

- Cabling design and delivery
- Installation
- PLC systems design and fabrication
- Software transfer, deployment and supplementation
- The software strategy provides a long run risk on knowledge transfer
  - To be lowered by involvement of students
  - Could be solved when we will have operation budget



**Thank You** 











